

Regd. Office:
"IndianOil Bhavan"
G-9, Ali Yavar Jung Marg
Bandra(East), Mumbai

INDIAN OIL CORPORATION LIMITED
(Marketing Division)
Pune Divisional Office MEASUREMENT CERTIFICATE BILL

Contractor:	M/s Komal Builders	Work Order No. & Date	Date of Commencement of work	R.A./Final
Vendor code:	10127799	17988920/21.08.2009		Bill No.
Name of work:	Construction of Sales Building at M/s Heera Petroleum, Goa Under Pune.	Ref.to the Agreement	Date of Completion of Work	Date of Bill
Place of Work:	Panaji, Goa			

Sl. No.	PO/Sl.No	Capex Ref	Particulars	As per Work Order			As per last A/c Bill		Total upto date Qty / %age work Completed		Since
				Qty	Rate	Value	Qty	Value	Qty	Value	
				A	B	C=AxB	D	E=BxD	F	G=BxF x r%	H=F-D
1	10		Excavation for foundation,substructure,trenches, sumps,pits etc.....	310	194	60140	240	46560	242.73	47089.62	2.73
2	20		Filling in plinth/trenches/pits bts...with selected excavated earth.	125	50	6250	80	4000	82.59	4129.5	2.59
	30		With river sand	166	790	131140	0	0	0.50	395	0.50
3	40		Providing Dry rubble packing of required compacted thickness 230mm thick	276	254	70104	240	60960	240.36	61051.44	0.36
4	50		Providing and injecting chemical emulsion.	276	119	32844	276	32844	276.00	32844	0.00
5	60		Providing and laying plain cement concrete (PCC) with 1:3:6	32	3032	97024	32	97024	32.00	97024	0.00
6	70		Providing and laying plain cement concrete (PCC) with 1:2:4	5	3583	17915	0	0	0.15	537.45	0.15
7	80		Providing and placing reinforced cement concrete using 20mm down grade coarse aggregate etc....nominal mix 1:1.5:3	183	4716	863028	183	863028	183.00	863028	0.00
8	90		Providing,bending,laying,biding and fixing in position reinforcement steel for RCC work.	25000	50	1250000	25000	1250000	25000.00	1250000	0.00
	100		Brick work with locally avilable good quality brick work 115 mm thick	636	358	227688	124	44392	148.29	53087.82	24.29
9	110		Brick work with 230mm thick and 1:5 cement mortar.	130	2733	355290	87	237771	91.85	251026.05	4.85
	120		Providing intergrated water proofing as per specification.	276	725	200100	276	200100	276.00	200100	0.00

Supervised By

Checked by

Sign Seal of Contractor

Designation
Date

Designation
Date